

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: September 2, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of August 29, 2016

- Continued installation of frp panels in the Headworks.
- Continued installation of HVAC piping and ductwork in the Headworks.
- Continued insulating HVAC piping and ductwork in the Headworks.
- Continued installation of conduit/electrical devices in the Headworks.
- Continued installation of forms/rebar for the Blower Building elevated slab.
- Placed concrete for the south half of the Digester walls.
- Begin installation of the clarifier weirs and baffles.
- Continued backfilling structures and yard piping installation.

Work Scheduled for Week of September 5, 2016

- Short week due to the Labor Day holiday.
- Continue installation of the clarifier weirs and baffles.
- Continue installation of HVAC piping and ductwork in the Headworks.
- Continued insulating HVAC piping and ductwork in the Headworks.
- Continue installation of conduit/electrical devices in the Headworks.
- Place concrete for the Blower building elevated slab.
- Continue backfilling structures and yard piping installation.

**NEXT MONTHLY CONSTRUCTION MEETING SCHEDULED FOR
SEPTEMBER 14, 2016 AT 11:00AM.**