

2017 Road Program
Project Update No. 2
July 7, 2017

Work Completed the Weeks of June 26 & July 3:

Work continued with the replacement of curb and driveway aprons on Walnut Street to Reillywood Avenue, and the installation of ADA curb ramps. A second concrete crew began on Springfield Terrace replacing concrete curb and driveway aprons and installing ADA curb ramps at the corners of Prospect Road and Roberts Avenue. A pipe crew was on Ellis Street to install drainage infrastructure and patch the roadway for the upcoming Holiday and Craft Fair, and a subcontractor removed designated street trees on various streets. The contractor's road crew was delayed due to the off and on rains.



Removal of Concrete Curb on Springfield Terrace

Anticipated Work for the Weeks of July 10 & 17:

Work, slowed by the rainy weather so far this summer, will continue with the completion of the concrete work on Walnut Street. Upon completion of this work, the concrete crew will move to W. Atlantic Avenue for replacement of all curbs and driveway apron along that road. The second concrete crew will continue on Springfield Terrace, then move to West Cottage Avenue. The contractor's road crew will be on Walnut Street to reconstruct the roadway, then move to Springfield Terrace, weather permitting.