

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: January 13, 2017

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of January 9, 2017

- Continued electrical in the Headworks, UV and Blower buildings.
- Continued installation of yard piping.
- Continued testing yard piping.
- Completed installation of aeration piping in Aeration Basin #1.
- Continue painting in the Blower and Headworks buildings.
- Completed startup of the clarifiers, blowers and grit system.

Work Scheduled for Week of January 16, 2017

- Continue electrical in the Headworks, UV and Blower buildings.
- Continue installation of yard piping.
- Continue testing yard piping.
- Continue installation of miscellaneous metals and handrails.
- Continue installation of ATC system in the Blower building.
- Continue painting in the Blower and Maintenance buildings.
- Complete startup of the Headworks step screen.