

# OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

---

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: January 27, 2017

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of January 23, 2017

- Continued electrical in the Headworks, and Operations buildings.
- Continued testing yard piping.
- Continued installation of miscellaneous metals and handrails.
- Continued painting in the Maintenance Garage building.
- Completed blown-in insulation in the Headworks and Maintenance Garage.
- Continued demolition in the Operations building garage and pump/blower room.

### Work Scheduled for Week of January 30, 2017

- Continue electrical in the Headworks, Blower and Operations buildings.
- Begin electrical in the Maintenance garage.
- Continue demolition in the Operations building.
- Continue installation of miscellaneous metals, grating and handrails.
- Continue painting in the Blower and Maintenance buildings.
- Install temporary generator.

**NEXT MONTHLY CONSTRUCTION MEETING IS SCHEDULED FOR  
WEDNESDAY, FEBRUARY 8, 2017 AT 11:00 AM.**