

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: January 6, 2017

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of January 2, 2017

- Short week due to holiday – no work on January 2, 2017.
- Continued electrical in the Headworks, UV and Blower buildings.
- Continued installation of yard piping.
- Continued testing yard piping.
- Completed Digester interior wall finish.
- Continued installation of ATC system in the Blower buildings.
- Continued painting in the Blower buildings.
- Completed startup of the influent pumps and level instrumentation.

Work Scheduled for Week of January 9, 2017

- Continue electrical in the Headworks, UV and Blower buildings.
- Continue installation of yard piping.
- Continue testing yard piping.
- Continue installation of aeration piping and miscellaneous metals.
- Continue installation of ATC system in the Blower building.
- Continue painting in the Blower buildings.
- Complete startup of the blowers and grit system.

**NEXT MONTHLY CONSTRUCTION MEETING IS SCHEDULED FOR
WEDNESDAY, JANUARY 11, 2017 AT 11:00AM.**