

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: February 10, 2017

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of February 6, 2017

- Continued electrical in the Blower, Operations buildings.
- Completed electrical in the Maintenance garage.
- Completed startup of the RAS/WAS pumps.
- Continued installation of miscellaneous metals and door hardware.
- Continued painting in the Blower building.
- Began installing temporary generator.
- Continued demolition and coring for wall pipes in the Operation sludge garage.

### Work Scheduled for Week of February 13, 2017

- Continue electrical in the Blower and Operations buildings.
- Continue installation of miscellaneous metals and door hardware.
- Continue painting in the Blower building.
- Install and test temporary generator.
- Continue demolition Operation sludge garage.
- Complete installation of the heat system in the Maintenance garage.
- Continue completing miscellaneous items in the Headworks.