

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: February 17, 2017

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of February 13, 2017

- Continued electrical in the Blower and Operations buildings.
- Continued installation of miscellaneous metals, doors and door hardware.
- Began installation of the temporary generator.
- Continued demolition in the Operation sludge garage.
- Completed installation of the heating system in the Maintenance garage.
- Completed miscellaneous items in the Headworks building.
- Continued HVAC system programming in the Headworks and Blower buildings.

Work Scheduled for Week of February 20, 2017

- Place new headworks building/equipment, aeration basin and clarifier on line.
- Continue electrical in the Blower and Operations buildings.
- Continue installation of miscellaneous metals and door hardware.
- Remove existing sludge press.
- Begin demolition in existing sludge press room and garage area.
- Complete installation of the heat system in the Maintenance garage.
- Continue completing miscellaneous items in the Headworks.