

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: February 24, 2017

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of February 20, 2017

- Placed new headworks building/equipment, aeration basin and clarifier on line.
- Continued electrical in the Blower and Operations buildings.
- Continued installation of miscellaneous metals and door hardware.
- Removed existing sludge press.
- Continued demolition in existing sludge press room and garage area.
- Completed installation of the heat system in the Maintenance garage.
- Continued HVAC programming in the Headworks.
- Continued ductwork in the Operations building.

### Work Scheduled for Week of February 27, 2017

- Continue completing miscellaneous items in the Headworks.
- Continue demolition in existing sludge press room and garage area.
- Continue electrical in the Blower and Operations buildings.
- Continue installing new heating in the Operations building.
- Continue yard piping.