

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: February 3, 2017

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of January 30, 2017

- Continued electrical in the Headworks, Blower and Operations buildings.
- Began electrical in the Maintenance garage.
- Began programming SCADA equipment in the Operations building.
- Continued demolition in the Operations building.
- Continued installation of miscellaneous metals, grating and handrails.
- Continue painting in the Blower and Operations buildings.

Work Scheduled for Week of February 6, 2017

- Continue electrical in the Blower and Operations buildings.
- Complete electrical in the Maintenance garage.
- Startup of the RAS/WAS pumps.
- Continue installation of miscellaneous metals, grating and handrails.
- Continue painting in the Blower and Maintenance buildings.
- Install temporary generator.

**NEXT MONTHLY CONSTRUCTION MEETING IS SCHEDULED FOR
WEDNESDAY, FEBRUARY 8, 2017 AT 11:00AM.**