

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: March 17, 2017

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of March 13, 2017

- Began addressing Headworks punch list.
- Continued demolition in the old headworks.
- Began working on punch list items in the Headworks.
- Placed concrete for the press slab extension and various equipment pads.
- Began placing concrete fill in the old Headworks.
- Continued installing new heating piping in the Operations building.
- Continued yard piping.
- Continued electrical in the Operations building.
- Continued installing the SCADA system.
- Completed flowable fill for the old chlorine contact tank.
- Began installing formwork for the thickeners elevated slab.

### Work Scheduled for Week of March 20, 2017

- Continue demolition in the old headworks.
- Complete formwork and rebar for the Thickeners elevated slabs.
- Place concrete for the Thickeners elevated slabs.
- Begin Operations blower piping.
- Begin press piping.
- Continue installing new heating in the Operations building.
- Continue yard piping.
- Continue electrical in the Operations building.