

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: March 24, 2017

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of March 27, 2017

- Began installation of Operations blower piping.
- Installed the sludge conveyor.
- Began sludge press piping.
- Continued yard piping.
- Continued electrical in the Operations building.
- Continued masonry work in the Operations building.

Work Scheduled for Week of April 3, 2017

- Continue Operations blower piping.
- Continue sludge press piping.
- Continue installing new plumbing in the Operations building.
- Continue electrical in the Operations building for the press.
- Complete masonry work in the Operations building.

**NEXT MONTHLY CONSTRUCTION MEETING IS SCHEDULED FOR
WEDNESDAY, APRIL 12, 2017 AT 11:00AM.**