

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: April 14, 2017

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of April 10, 2017

- Removed forms from the Thickener elevated slabs.
- Continued painting in the Operations building piping.
- Continued sludge press piping.
- Began installation of the piping for the Thickeners.
- Continued electrical conduit/wire for the press and generator.
- Continued programming for the press control panel.
- Continued yard piping testing and backfill.

Work Scheduled for Week of April 17, 2017

- Startup the Digester sludge pump.
- Startup the Sludge press and accessories.
- Continue electrical conduit/wire for the generator and Operations MCC.
- Continue programming for the SCADA.
- Continue yard piping testing and backfill.