

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: April 21, 2017

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of April 17, 2017

- Completed startup of the digester sludge pump.
- Began startup the sludge press and accessories.
- Began installation of the thickeners interior piping.
- Continued electrical conduit/wire for the generator and Operations MCC.
- Continued programming for the SCADA.
- Continue yard piping, testing and backfill.
- Installed the selector basin mixer.

Work Scheduled for Week of April 24, 2017

- Wire and complete startup of the selector basin mixer.
- Continue yard piping, testing and backfill.
- Continue electrical demolition of the existing operations building mcc.
- Continue piping and wall finish in Aeration Basin #2.
- Set the new generator.