

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: April 7, 2017

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of April 3, 2017

- Continued Operations blower piping.
- Continued sludge press piping.
- Continue installing new water and heating lines in the Operations building.
- Continued electrical in the Operations building for the press.
- Completed lunch room masonry wall in the Operations building.
- Completed installation of the coiling doors in the garage.

Work Scheduled for Week of April 10, 2017

- Strip forms from the Thickener elevated slabs.
- Continue painting in the Operations building.
- Continue sludge press piping.
- Continue electrical conduit/wire for the press.
- Continue programming for the press control panel.
- Continue yard piping testing and backfill.

**NEXT MONTHLY CONSTRUCTION MEETING IS SCHEDULED FOR
WEDNESDAY, APRIL 12, 2017 AT 11:00AM.**