

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: May 5, 2017

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of May 1, 2017

- Completed startup of the new generator and placed in service.
- Continued yard piping, testing and backfill.
- Began wall finish in Aeration Basin #2.
- Continued electrical conduit/wire in Operations building.
- Continued masonry in Operations building.
- Continued painting in various rooms of the Operations building.
- Continued running conduit/wire in the Blower building.
- Continued running water lines in the Operations building.

### Work Scheduled for Week of May 8, 2017

- Continue yard piping, testing and backfill.
- Continue piping and wall finish in Aeration Basin #2.
- Continue electrical conduit/wire in operations building.
- Continued running conduit/wire in the Blower building.
- Continue site grading.

**NEXT MONTHLY CONSTRUCTION MEETING IS SCHEDULED FOR  
WEDNESDAY, MAY 10, 2017 AT 11:00AM.**