

Agenda Notes 20200716

Library Window Projects

See the cost proposals from Willard Street Restoration and Dana Hart's memo.

Dana is still trying to get a painter to paint the windows on the parking lot side of the building. We have advertised for this work and did not receive any bids. Dana now has a cost proposal but is trying to get confirmation that the work can be done this season. If she gets this by meeting time we can add it to the agenda.

Updates

VTrans' Class 1 Paving.

Project is still on track.

Jon Kaplan (VTrans' Bike-Ped Coordinator) came out to view the project on Wednesday. I have attached the minutes from that meeting.

Cady Road Culvert

The Cady Road Culvert Replacement Project began on Monday, July 6th. The culvert pipe arrived on Tuesday, mostly assembled at the factory. The pipe was lowered into the trench Tuesday morning and backfill began. The contractor (Debisschop Excavating) expects to complete installation this week. Paving is anticipated next week. Cady Road should be opened very soon, if not before this meeting.

WWTP Decommissioning Project

The water main portion is almost complete.

We've found another buried fuel tank outside the control building. This makes three.

PD-ReUse Project

The demolition of interior and exterior surfaces has begun. Old garage doors are coming off the control building. The roof has started to come off the sand filter building (to be the cruiser garage). This work will ramp up next week.