

PROJECTS UPDATE

Halpin Road Culvert

As of this writing the final touches are being completed or scheduled. The guardrail is scheduled for completion today (Friday, Oct 6). Paving is scheduled for early next week. We anticipate opening the road today.

Water Study Engineering

Request for Qualifications- Engineering, were sent out to area engineering firms and also posted on our website and "Works in Progress". I held a pre-submittal meeting on Tuesday, October 3. Six (6) firms attended. Proposals are due October 10.

Wastewater Treatment Plant Evaluation

I have sent out Request of Qualifications - Engineering for the evaluation of the WWTP. A pre-proposal meeting is scheduled for Tuesday, October 10 at the treatment plant. Proposals are due Thursday, November 2.

North and South Pleasant Street Projects

The contractor is back to wrap up the project. Storm basins were set to grade and concrete curb pans poured. Final grading is planned for Saturday. Paving is expected next week, in conjunction with Halpin Road culvert paving.

Chipman Park Project

Work continues. Rock drilling underway. Temporary water service installed.

Sanitary Sewer Illegal Connections

Letters will be sent out soon to 62 property owners that we have on record for having (had) an illegal connection. This could be a floor drain, sump pump, or roof leader connected to the sanitary sewer. We intend to inspect all these properties to determine status and to assist with a solution. This information will also help us to plan future storm water projects.