

Projects Update 20171026

North Pleasant Street

Paving was completed on 10/17. Parking lines were painted on Friday, 10/20 and the area was opened for parking. There is minor contractor work remaining; some small spots need topsoil and seeding; curb boxes need adjusting.

Chipman Park

Drilling the ledge is almost complete. The ledge is being drilled instead of blasted; it makes the hammering and removal much quicker. The underground utility piping will begin next week. Contractor will be bringing in a second work crew shortly.

Mill Street Parking Lot

Paving was completed on Thursday, 10/19. Line striping is anticipated for completion on Monday.

Water Line Relocation - RR Bridge Project

I have again requested this information from Aaron Guyette. I hope to have this information for this upcoming meeting.

Granite Curbing

The Mill Street sidewalks have granite curbing. They were re-poured in 2012. The sidewalk-curb joint does not show much wear or failure. The original concrete sidewalk with the curbing failed prematurely. The walk was exposed aggregate. It failed along the curb line and at most every panel joint. I suspect the problem was the concrete mix. I'll reach out to other communities.

Creek Road- Otter Creek

Amy Sheldon is reviewing several grant programs to help determine applicability to our situation. Also, a FEMA representative will be here on Monday to look at the bank collapse areas. Bill Kernan and I will join him.