

Washington Street/Court Square Water Main Project-

The last section of the project is underway, that's between Court Square and Buttolph Drive. This work is being conducted at night. The 12-inch main is schedule to be completed by August 22.

Then, the storm sewer replacement in the Green will begin. There is a storm pipe that has collapsed near the gazebo. The upstream location is unknown at this time.

A sidewalk and curbing upgrade at the Washington St and Seminary (Ext) intersection is complete.

The contractor has been restoring sidewalk, topsoil and grass as they complete areas. Some grass areas will be reseeded when cooler temperatures arrive.

Asphalt restoration (re-paving) comes after all the other surface work is complete. Early half of September is a likely time frame.

Colonial Drive Project

Work is continues on the sanitary sewer piping. The southwestern leg of Colonial is mostly complete. The water main connections at the southwest and northeast legs were completed this week. Water main extension up the southwest leg will begin soon.