

Nine Mile Redesign & Pocket Parks **Tentative Construction Timeline**

Anticipated Project Commencement – Late May

Late May	Nine Mile Redesign , Mobilization, traffic control, site clearing
Late May	Nine Mile Redesign , Tree stump removal
Late May/Mid June	Nine Mile Redesign , Asphalt and concrete removal, earth excavation
Early June/Mid June	Pocket Parks , Mobilization, traffic control, site clearing
Early June	Nine Mile Redesign , Underground Electrical
Late June	Pocket Parks , Existing pavement, curb removal
Early July	Pocket Parks , Underground storm, sewer, and electrical
Early July/Mid July	Nine Mile Redesign , Pavement, curb, sidewalk removal for streetscape
Mid July	Pocket Parks , Earthwork (grading, site prep) at Seneca
Late July	Nine Mile Redesign , Concrete and asphalt work for streetscape
Late July	Pocket Parks , Earthwork (grading, site prep) at Sherman
Early Aug/Mid Aug	Nine Mile Redesign , Pavement, curb removal, earth excavation for median islands
Mid Aug	Nine Mile Redesign , Concrete work and striping for median islands
Mid Aug/Mid Sept	Pocket Parks , Seatwall, concrete sidewalk, pavement install
Early Sept/Mid Sept	Nine Mile Redesign , Electrical install, signs, site furnishings for median islands
Late Sept	Pocket Parks , Electrical install
Late Sept/Mid Oct	Nine Mile Redesign , Landscaping and restoration
Oct	Pocket Parks , Site furnishings, entry signs, decorative elements
Late Oct/Early Nov	Pocket Parks , Landscaping, sod, synthetic lawn
Mid Nov	Pocket Parks , Project finish and cleanup
Mid Nov	Nine Mile Redesign , Project finish and cleanup

Anticipated Project Completion – Mid Nov

Note: Due to the nature of large construction projects, the tentative construction timeline outlined above is subject to change.