

---

**From:** Charlie Bush  
**Sent:** Friday, July 8, 2022 2:28 PM  
**To:** CityCouncil  
**Cc:** AllStaff  
**Subject:** RE: Weekly Update

Council,

Here is an addendum to the weekly update, from Public Works:

- WWTP/PW Building Project – Faber Construction - Council approved PCO-030 at the June 22 meeting adding the site improvements south and east of the new PW Building. Faber started on this work on 7/5/2022. Faber is close to 50% complete with the excavation. Wally is on site monitoring the excavation work. All Faber work is scheduled to complete in late September 2022. The 2<sup>nd</sup> Floor improvements will be bid and constructed after the Faber contract is complete. It is anticipated that the 2<sup>nd</sup> floor improvements will be completed in the first quarter of 2023.
- SR20/SR9-Township Intersection Improvements Project - Work started on 6/20/2022. To date, the contractor has installed power conduit and foundations for the new signals. Curb and gutter work at the southeast and southwest corner started 7/6/22. Traffic control is working fairly well to date. All work is scheduled to complete 8/22/2022.
- 2022 Pavement Improvements Project, Including Trail Road and Puget Street Overlays - Contract execution is in progress with Council to award at the July 13<sup>th</sup> meeting. It is anticipated that the work will start early to mid-August and complete early to mid-September.
- TIB Grant Applications – Applications are due on August 19, 2022. Staff will propose applications for the Cook Road Overlay Project and for final funding for the SR20/Cascade Trail Phase 2 Project. We are also exploring an application for the Jones/John Liner BNSF Undercrossing Project. A council approval memorandum will be submitted for the August 10 meeting.

Thanks,

Charlie Bush

*MPA, ICMA-CM  
City Administrator  
City of Sedro-Woolley, WA  
360-855-9921 direct  
360-391-4906 mobile*



*Pronouns: he; him; his*

---