

***2017 Road Program  
Project Update No. 1  
June 23, 2017***

**Work Completed Since the Start of Construction:**

Work began on Walnut Street with the replacement of concrete curb and driveway aprons, along with the installation of updated ADA curb ramps at the corners of E. Park, E. Cottage and E. Summit Avenues.



***Removal of Concrete Curb on Walnut Street***



***Pouring New Concrete Curb on Walnut Street***

**Anticipated Work for the Weeks of June 26 & July 3:**

Work will continue with the replacement of curb and driveway aprons on Walnut Street to Reillywood Avenue. Upon completion of this work, the concrete crew will move to W. Atlantic Avenue for replacement of all curbs and driveway apron along that road, beginning at Lincoln Avenue. A second concrete crew will begin on Springfield Terrace with the replacement of concrete curb and driveway aprons, along with the installation of updated ADA curb ramps at the corners of Prospect Road and Roberts Avenue. The contractor's road crew will be on Walnut Street to reconstruct the roadway, a pipe crew will be onsite at Ellis Street to install drainage infrastructure, and a subcontractor will be on various streets removing designated street trees.