
From: Charlie Bush
Sent: Friday, July 1, 2022 3:12 PM
To: CityCouncil
Cc: AllStaff
Subject: Weekly Update
Attachments: Weekly Report -FIRE.docx

Council,

Here are this week's items:

- City Council Strategic Planning – I am aiming to get back to you with some draft written goals at the 7/13 City Council meeting, based upon Wednesday night's discussion.
- City Council Governance Manual – I mentioned a few meetings back that we were looking to recommend some revisions to it. For some initial efficiency, we are planning to draft up some possible changes and then we will bring those to you to begin discussion this fall.
- WWTP/PW Building Project/Faber Construction - The project is 74.5% complete as of 6/25/2022, based on the approved changes through Change Order 5. Council approved PCO-030 at the June 22 meeting adding the site improvements south and east of the new PW Building. Faber will start on this work on 7/5/2022. We did not accept Faber's proposal for the PW Building 2nd Floor improvements due to cost and schedule issues. Faber proposed a 6-month extension to the project due to material acquisition issues. We do have project funding remaining that we anticipate will be adequate to complete the 2nd floor work under our Small Works process. All Faber work is scheduled to complete in late September 2022. The 2nd Floor improvements will be bid and constructed after the Faber contract is complete. It is anticipated that the 2nd floor improvements will be completed in the first quarter of 2023.
- SR20/SR9-Township Intersection Improvements Project - Work started on 6/20/2022. To date the contractor has installed power conduit and foundations for the new signals. Curb and gutter work at the southeast corner will start shortly. Traffic control is working fairly well to date. All work is scheduled to complete 8/22/2022.
- 2022 Pavement Improvements Project, including Trail Road and Puget Street Overlays - Contract execution is in progress. It is anticipated that the work will start mid-August and complete mid-September.
- TIB Grant applications are due on August 19, 2022 - Staff will propose applications for the Cook Road Overlay Project and for final funding for the SR20/Cascade Trail Phase 2 Project. We are also exploring an application for the Jones/John Liner BNSF Undercrossing Project. A Council approval memorandum will be submitted for the August 10 meeting.
- Pearl 2 Has Departed, For Now – We have sent the Pearl-2 video production unit back to the manufacturer for replacement. This means that any recordings in the Council Chambers will be via our Zoom cloud platform until the new unit arrives, in a few weeks. The quality may be affected, but we should still get solid audio and video recordings.
- Update From the Fire Department – Attached

Happy Fourth of July and Loggerodeo!

Thanks,

Charlie Bush

*MPA, ICMA-CM
City Administrator
City of Sedro-Woolley, WA
360-855-9921 direct
360-391-4906 mobile*



Pronouns: he; him; his