

## Projects Update

### Dow Pond Water Main

Start date is being moved to late July. Contractor is having difficulty finding lodging until that timeframe. He had anticipated to start in mid-May.

### Cady Road Culvert Replacement

Project start is still anticipated for last week of June.

### Decommissioning WWTP

Contract signed. Anticipated start date is May 18<sup>th</sup>

### MPD Building Re-use

Bids (6) received. VMS Construction is the low bidder at \$701,000. VIA is checking references and sub-contractors; will make a recommendation for the Infrastructure Committee.

### Court Square/Street water main project

Bid date moved to May 22. We are now planning to construct the section from Court Square to Cross Street first, beginning in September. Some of this work (temporary water line) can be done in the daytime, with night work to start after the bridges are open (and after the Columbus Day weekend, College weekend, and leaf peeper period). The section from Seymour Street to Court Square would be done in the spring. VTrans Class I Paving Project is still on-schedule for 2021.

### Shard Villa Road

Still anticipating work to begin in late May.

## Library Windows

Historic Window restoration bid date is June 4.

Window painting bid date is June 4.