

**Williamsville Central School District
New York State Public School District
Water Testing for Lead**

| School | Number of Samples Tested (1) | Number of Samples Not Addressed | Location of Samples Tested above 15ppb (2) | | | | | | | | | | Received All Results Yes - No | Number of Samples Taken on 1st Retest | Number of Samples Above 15 ppb on 1st Re-Test | |
|----------------------|------------------------------|---------------------------------|--------------------------------------------|--------------------|-------------------|---------------------|-------------------------------------|--------------|------------------|-------------------|-------------------------|-----------------|-------------------------------|---------------------------------------|-----------------------------------------------|-----------|
| | | | Hallway Drinking Fountains | Student Lavatories | Classroom Faucets | Classroom Fountains | Student-staff Showers/ Locker rooms | Office Sinks | Staff Lavatories | Custodial Outlets | Child Nutrition Faucets | Outdoor Faucets | | | | |
| Country Parkway | 81 | 0 | 0 | 0 | 13 | 0 | 0 | 1 | 1 | 0 | 0 | 0 | Yes | 15 | 15 | 4 |
| Dodge | 91 | 0 | 0 | 2 | 0 | 0 | 0 | 0 | 0 | 2 | 0 | 0 | Yes | 4 | 4 | 2 |
| Forest | 93 | 0 | 0 | 2 | 5 | 0 | 0 | 1 | 0 | 0 | 0 | 0 | Yes | 8 | 8 | 5 |
| Heim | 78 | 0 | 0 | 0 | 2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Yes | 2 | 2 | 1 |
| Maple East | 96 | 0 | 0 | 0 | 3 | 0 | 1 | 1 | 0 | 2 | 0 | 0 | Yes | 7 | 7 | 0 |
| Maple West | 82 | 0 | 0 | 0 | 4 | 0 | 0 | 1 | 0 | 2 | 1 | 0 | Yes | 8 | 8 | 6 |
| Casey middle | 94 | 0 | 0 | 0 | 4 | 0 | 0 | 1 | 1 | 1 | 0 | 0 | Yes | 7 | 7 | 6 |
| Heim middle | 83 | 0 | 0 | 1 | 3 | 0 | 1 | 0 | 1 | 1 | 1 | 0 | Yes | 8 | 8 | 3 |
| Mill middle | 98 | 0 | 1 | 8 | 20 | 0 | 0 | 3 | 1 | 1 | 0 | 0 | Yes | 34 | 30 | 21 |
| Transit middle | 118 | 0 | 0 | 0 | 21 | 0 | 1 | 0 | 0 | 1 | 0 | 0 | Yes | 23 | 1 | 0 |
| East high | 101 | 0 | 0 | 0 | 14 | 0 | 1 | 1 | 2 | 1 | 2 | 0 | Yes | 21 | 21 | 4 |
| North high | 121 | 0 | 0 | 0 | 3 | 0 | 0 | 2 | 6 | 2 | 1 | 0 | Yes | 14 | 14 | 7 |
| South high | 110 | 0 | 0 | 0 | 8 | 0 | 1 | 0 | 0 | 0 | 0 | 0 | Yes | 9 | 8 | 5 |
| AIM building | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Yes | 0 | 0 | 0 |
| Transportation | 12 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 0 | 0 | 0 | Yes | 1 | 0 | 0 |
| Lawrence Bell Dr. | 16 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Yes | 0 | 0 | 0 |
| District office | 12 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Yes | 0 | 0 | 0 |
| Total Samples | 1291 | 0 | 1 | 13 | 100 | 0 | 5 | 11 | 13 | 13 | 5 | 0 | | 161 | 133 | 64 |
| | | | | | | | | | | | | | | 161 | | |

(1) New York State water testing parameters for lead require all water outlets to be tested after water has been stagnant in the water pipes and faucets for a minimum of eight hours. Flushing water through the water outlet is not permitted per the test.

(2) A failed test results in immediate remediation efforts by the District. The water supply is turned off and the most common repair is to replace the fixture and retest the water from the location.

(3) The District utilized approved NYS remediation included replacement of fixtures, additional testing, signage indicating that the outlet is not to be used for drinking water and in certain situations, removal from service.